



# LOPEZ ISLAND SCHOOL DISTRICT

Renovation Project  
Status Update – 1/31/16



NEW SPACE CREATED BY ENCLOSING OLD ATRIUM IN ES OFFICE



INFILLED FLOOR OVER NEW SANITARY IN ES

## Activities – End of January

- Placed and finished concrete in ES hallways over new sanitary lines.
- Placed and finished concrete in old atrium ES office to create more interior space.
- Continue framing and hanging drywall in ES office.

- Continue patch and paint walls in all ES areas.
- Install new doors and frames throughout all ES area.
- Continue rough electric at walls and ceilings at new ES office.
- Complete finishes in HS/MS shop class and turn over for use.



NEW BATH PARTITIONS IN BOYS' ES RESTROOM

## Activities – Upcoming

- Continue installing new ductwork in ES pod areas and office.
- Continuing framing walls, and hanging drywall in ES office.
- Continue rough electric in walls and ceilings at ES office.
- Continue patching and painting walls in all ES areas.



NEW SINK AND SS COUNTER IN SHOP