



# LOPEZ ISLAND SCHOOL DISTRICT

Renovation Project  
Status Update – 09/20/16



DEMOLITION IN ELEMENTARY CLASSROOMS



ROUGH IN ELECTRICAL FOR NEW  
PROJECTORS

## Activities – Beginning of September

- Ongoing framing and rough electric/plumbing in MS / HS restrooms Phase 2A work.
- Complete demolition work in ES 3, 4, 5, and 6.
- Apply mock-up paint color in elementary classroom.

- Complete punch list work for areas completed over the summer.
- Install rough electrical and mechanical in Elementary classrooms.
- Begin drywall patching at Elementary classrooms.
- Installed new overhead door at Instructional Shop.

- Drywall patch and in fill at MS / HS restrooms.
- Begin installation of new ceramic tile at MS / HS restrooms.
- Continue patch and in fill drywall at Elementary classrooms.
- Start paint at Elementary classrooms.
- Install new flooring in Elementary school classrooms.



NEW PLUMBING IN RESTROOMS

## Activities – Upcoming

- Rough-in electrical and inspections at MS / HS restrooms.



REPAIR FLOORS IN RESTROOMS