



HS / MS BOYS RESTROOM IMPROVED AND READY TO USE

LOPEZ ISLAND SCHOOL DISTRICT

Renovation Project
Status Update – 11/15/16



ES8 / POD DEMOLITION IN PROGRESS

Activities – Beginning of November

- Install new partitions and bath accessories in HS / MS boys & girls and staff restrooms.
- Continue electrical and plumbing work in woodworking shop.
- Started demolition in ES classrooms 1, 2, and pod.
- Started demolition in ES boys & girl's restrooms and faculty areas.

- Layout and start saw cutting slab for new underground utilities in ES wing.
- Sage Building Solutions perform more air quality testing in new and existing ES classroom and HS / MS classrooms.

- Begin electrical and plumbing work in ES classrooms 1, 2, boys & girls restrooms and faculty areas.
- Complete punch list and final clean in HS/ MS boys & girl's restrooms and turnover for use.
- Install new lockers in HS / MS boys & girls locker rooms.
- Miscellaneous roof patching and touch up at new riser room and compressor room.



ES BOYS RESTROOM DEMOLITION IN PROGRESS

Activities – Upcoming

- Continue demolition in ES classrooms 1, 2, boys & girls restrooms and faculty areas.



ES COURTYARD NEW RISER ROOM