



ES CLASSROOMS NEW FRAMING

LOPEZ ISLAND SCHOOL DISTRICT

Renovation Project
Status Update – 11/29/16



ES CLASSROOMS NEW CONCRETE

Activities – End of November

- Completed layout and saw cutting slab for new underground utilities in ES wing including excavation.
- Complete demolition in ES classrooms 1, 2, boys & girls restrooms and faculty areas.
- Install new sanitary sewer lines for ES boys' and girls' restrooms.
- Inspect plumbing lines, backfill trenches, and pour concrete in ES hallways.

- Install new lockers in HS / MS girls' locker rooms.
- Completed punch list and final clean in HS/ MS boys & girl's restrooms and turned over for use.



ES RESTROOM DEMOLITION IN
PROGRESS

Activities – Upcoming

- Continue electrical and plumbing work in ES classrooms 1, 2, boys & girls restrooms and faculty areas.

- Begin patching existing drywall at demolished areas in ES classrooms.
- Frame new walls and hang drywall in ES classrooms.
- Begin painting walls in ES classrooms and faculty areas.
- Begin new flooring and wall base in ES classrooms.
- Install new structural supports for existing floors in crawlspace of secondary school.



COMPLETED FACULTY RESTROOM