



NEW CASEWORK IN ES OFFICES

# LOPEZ ISLAND SCHOOL DISTRICT

Renovation Project  
Status Update – 3/14/17



NEW DOORS AND HARDWARE IN ES OFFICES

- Install plumbing fixtures in new ES restrooms.
- Install electrical trim including fire alarm devices and test.
- Final inspections for ES wing.



NEW WINDOWS IN ES WING

- Contractor complete punch list and turn over ES classrooms and offices.
- School district move in and re-occupy new ES classrooms and offices.
- Reconfigure exterior ES compound for phase 3 work.
- Begin demolition in new culinary classroom, service area and main entrance for phase 3 work.

## Activities – Beginning of March

- Continue patching and painting drywall in ES classrooms and offices.
- Continue installing carpet and VCT in ES classrooms and ES offices.

- ## Activities – Upcoming
- Design team inspect and provide punch list for phase 2.



NEW FLOORING IN CLASSROOMS