



NEW FOUNDATIONS AND FRAMING AT ELEMENTARY ENTRANCE

LOPEZ ISLAND SCHOOL DISTRICT

Renovation Project
Status Update – 5/2/17



NEW PAINT AND BASE IN SECONDARY
HALLWAY

Activities – End of April

- Continue installing rough electric, plumbing and HVAC in new culinary classroom.
- Excavate, install reinforcing, place and finish concrete at new foundations for service yard and ES entrance.

- Begin framing at new ES entrance.
- Install new HVAC equipment and continue installing ductwork system for gym.
- Complete music room with new lighting, marker board, projector and wall finishes.



NEW LIGHTING AND PAINT IN MUSIC RM

Activities – Upcoming

- Install casework, appliances, electrical and plumbing fixtures in new culinary room.

- Complete all finishes in new culinary room and turn over to the district as temporary kitchen.
- Continue work on new HVAC system for gym including required alarm and control upgrades.
- Continue framing new entrance for elementary.
- Continue demolition at old entry restrooms and begin framing for kitchen extension.
- Lay new block at service yard.



NEW DRYWALL IN CULINARY RM