



NEW CONFERENCE ROOM BEING USED FOR TEMPORARY DRY STORAGE ROOM

LOPEZ ISLAND SCHOOL DISTRICT

Renovation Project
 Status Update – 5/30/17



HARD AT WORK IN THE NEW TEMPORARY KITCHEN!!!

Activities – End of May

- Completed fanning at ES entry and dried in the roof.
- Completed the new culinary classroom and set up for temporary kitchen.
- Relocated construction barriers and installed IAQ requirements for phase 4 construction at kitchen, science and art rooms.

- Place and finish concrete slabs and foundations for new kitchen and service yard.
- Begin removing kitchen equipment and start demolition in kitchen.
- Install rough electric at ES entry.

- Continue demolition in kitchen, science and art rooms.
- Begin installing new underground plumbing lines in kitchen.
- Begin installing rough electric in Kitchen.
- Continue installing / upgrading and programming new controls for HVAC system.
- Begin HVAC work in kitchen.



RELOCATED SERVICE LINE FOR PHASE 4

Activities – Upcoming

- Continue installing metal roof at ES entry.



ENTRY ROOF DRIED IN AND NEW CONCRETE FOR NEW FREEZER