



NEW PAINTED WALLS AND CARPET ON FLOORS IN ELEMENTARY ROOMS

LOPEZ ISLAND SCHOOL DISTRICT

Renovation Project
Status Update – 10/18/16



PATCH WALLS FOR CERAMIC TILE

Activities – Beginning of October

- Finish and Patch walls in MS / HS school restrooms.
- Prepare walls and floors for new ceramic tile MS / HS restrooms.
- Finish painting walls in elementary classrooms.
- Install roofing material on new compressor room and new fire sprinkler riser room.

- Install new flooring in elementary classrooms.
- Prepare to install new counter tops in elementary classrooms.
- Plant new grass seed at exterior areas around new sidewalks.



NEW VINYL FLOORING IN CLASSROOMS

Activities – Upcoming

- Continue installation of new ceramic wall and floor tile at MS / HS restrooms.

- Electrical and plumbing start installing fixtures at MS / HS restrooms.
- Complete all new flooring and base in elementary classrooms.
- Electrical install fixtures and trim out at elementary classrooms.
- Final clean and punch list work at elementary classrooms.



NEW GRASS SEED AROUND NEW SIDEWALKS